



**E**nabling  
**V**irtual  
**A**ccess to  
**L**atin-American  
**S**outhern  
**O**bservatories

<http://www.evalso.eu>

Work Package: **SA1 – Link Upgrade**

Deliverable No: **SA1-3.**

Deliverable Name: **Link Delivery Report – DWDM  
Equipment Deployment**

Date: **20010/12/16**

Nature<sup>1</sup>: **REPORT (R)**

Dissemination Level<sup>2</sup>: **PP**

#### **Abstract**

This document reports on the deployment of the DWDM Equipment.

<sup>1</sup> nature of the deliverable: **R** = Report, **P** = Prototype, **D** = Demonstrator, **O** = Other

<sup>2</sup> Dissemination level **PU** = Public  
**PP** = Restricted to other programme participants (including the Commission Services).  
**RE** = Restricted to a group specified by the consortium (including the Commission Services).  
**CO** = Confidential, only for members of the consortium (including the Commission Services).

AUTHOR

Name	Affiliation <sup>3</sup>
Sandra Jaqye	REUNA

Co-AUTHOR(s) LIST

Name	Affiliation
Albert Astudillo	REUNA

---

<sup>3</sup> Project Members

Università degli Studi di Trieste (Coordinator) <a href="http://www.units.it/">http://www.units.it/</a>	UniTs	Italy
European Organisation for Astronomical Research in the Southern Hemisphere <a href="http://www.eso.org/">http://www.eso.org/</a>	ESO	International
Ruhr-Universität Bochum <a href="http://www.astro.ruhr-uni-bochum.de/">http://www.astro.ruhr-uni-bochum.de/</a>	RUB	Germany
Consortium GARR (Gestione Ampliamento Rete Ricerca) <a href="http://www.garr.it/">http://www.garr.it/</a>	GARR	Italy
Universiteit Leiden <a href="http://www.leidenuniv.nl/">www.leidenuniv.nl/</a>	UL	The Netherlands
Istituto Nazionale di Astrofisica <a href="http://www.ts.astro.it/">http://www.ts.astro.it/</a>	INAF	Italy
Queen Mary and Westfield college, University of London <a href="http://www.qmul.ac.uk/">http://www.qmul.ac.uk/</a>	QMW	United Kingdom
Cooperación Latino Americana de Redes Avanzadas <a href="http://www.redclara.net/">http://www.redclara.net/</a>	CLARA	Uruguay
Red Universitaria Nacional <a href="http://www.reuna.cl/">http://www.reuna.cl/</a>	REUNA	Chile

## Contents

1	Overview .....	4
2	Equipment Specification .....	4
2.1	Equipment in the field .....	6
2.1.1	ESO PARANAL .....	6
2.1.2	ANTOFAGASTA (TELEFONICA PoP) .....	6
2.1.3	SANTIAGO TELEFONICA PoP .....	7
2.1.4	REUNA/Santiago .....	7
2.1.5	ESO/Vitacura .....	8
3	Equipment Configuration .....	9
4	Measurement .....	13
5	ANNEX1: Hardware configuration by node .....	15
5.1	Paranal .....	15
5.2	Antofagasta .....	15
5.3	Santiago (at TELEFONICA PoP) .....	16
5.4	ESO Vitacura .....	16
5.5	REUNA Santiago .....	17

## 1 Overview

The equipment deployed over the link infrastructure, dark fiber and fixed wavelength, were acquired through a procurement process developed by REUNA on behalf of EVALSO project. The procurement process was run from January to May of 2010. The equipments awarded were CIENA brand model CN4200 represented by the company Adexus.

### Relevant Activities:

- Procurement Process: January-May/2010
- Installation Planning Activities: May-July/2010
- Equipment Reception: July/2010
- Equipment physical installation:
  - 2/August: REUNA node
  - 3/August: ESO/Vitacura node
  - 4/August: Santiago/Telefonica node
  - 16/August: Antofagasta node
  - 17/August: Paranal node
- Circuits activation: During September and beginning of October.
- OCA set-up: 27/October

## 2 Equipment Specification<sup>4</sup>

Equipments manufacturer: CIENA ([www.ciena.com](http://www.ciena.com))

Company giving the services: ADEXUS ([www.adexus.cl](http://www.adexus.cl))

**Equipments Family:** CN 4200

**Chassis:** There were selected two kind of chassis, classic one (4 slots) and RS (17 slots).

In the sites of Antofagasta and Paranal there is also an additional small no active chassis (CN 2110) to host the module of Chromatic Dispersion Compensation.

**Interfaces:** The interface facing the network is an F10A model and the interface facing the client side is an M3 or a G10 interface. The F10A in the case of EVALSO will be used as 1xOTU-2 and 2xSFP at GEth, the M3 2xSFP at GEth and the G10 10xSFP at GEth.

---

<sup>4</sup> Detail information is contained in the "SA1-2.2 Tender Result – DWDM Equipment" document


**Additional equipment:** The link Antofagasta-Paranal is 130Kms so was necessary to add an amplifier specifically a Variable optical amplifier and a Chromatic Dispersion Compensation module.

## 2.1 Equipment in the field

### 2.1.1 ESO PARANAL



### 2.1.2 ANTOFAGASTA (TELEFONICA PoP)



### 2.1.3 SANTIAGO TELEFONICA PoP



Comment: This picture was taken before the missed blank card were installed in the equipment

### 2.1.4 REUNA/Santiago




## 2.1.5 ESO/Vitacura





### 3 Equipment Configuration

A topology diagram of the EVALSO network is shown in the following picture:




The figure shows it is physically connected the CIENA in Paranál to the CIENA in Antofagasta, the CIENA ESO/Vitacura and REUNA/Providencia to the CIENA Santiago/Telefonica and the CIENA in Antofagasta to the Santiago/Telefonica. The nodes in Antofagasta and Santiago/Telefonica are called backbone nodes (BWDM-node) and the other end terminal or access nodes (AWDM-node).

The equipments are configured so to established circuits or path at 1GEth between the nodes as follows:

- ESO/Paranal to ESO/Vitacura 2x1Gbps circuits are configured
- REUNA/Antofagasta to REUNA/Santiago 2x1Gbps circuits are configured
- ESO/Vitacura to REUNA/Providencia 1x1Gbps circuit is configured

Next diagram shows graphically the circuits between the nodes:




More in details the circuits are also configured in groups of OPVCs, as explained below:


An OTU-2 (10Gbps) is composed of 4 ODU1 (2,5Gbps) each of them is composed by 16 OPVCs (155Mbps). Also is relevant to mention, to transport a GEthernet is needed 7OPVC. Following picture shows this graphically.

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
ODU1																
ODU1																
ODU1																
ODU1																

Considering the above explanation following picture shows the transport of each Giga Ethernet over EVALSO infrastructure:



EVALSO project allows the add and drop of the lambda in the two backbone nodes of REUNA's network along the path, making the following the final topology diagram



In terms of configuration, the circuits from Paranal to ESO/Vitacura run transparently in the Copiapo and La Serena nodes, they are not turn off to the L2/L3 REUNA's equipment in each site.

## 4 Measurement


### Circuits performance measurement:

To measure the capacity of each circuit it was used iperf tool running in servers at both end of the circuits to be measures. The measures done were:

- Circuit between ESO/Vitacura and Paranal: 2x1Gbps
- Circuit between REUNA/Antofagasta and REUNA/Santiago : 2x1Gbps
- Circuit between ESO/Vitacura and REUNA/Providencia:1x1Gbps
- Circuit between OCA and REUNA node in Antofagasta: 1x1Gbps

In the measures an average of 920Mbps was obtained.

It is depicted the configuration used to measure the circuit between ESO/Vitacura and REUNA<sup>5</sup>:




Server	Client	Bw
REUNA (146.83.185.2)	ESO (146.83.185.3)	925 Mbits/sec
ESO (146.83.185.3)	REUNA (146.83.185.2)	904 Mbits/sec

<sup>5</sup> For mode details see document "Bandwidth Measures REUNA-ESOVitacura"

## Redundancy Test

The lambda solution from Antofagasta to Santiago is a 1+1 configuration, this means the link has a primary path and a backup one as shows the following diagram.



The test was run to prove the 1+1 solution as well to understand the impact of the switch over when this occurs in the operational status of the link. The test was done making a real interruption of the main path in each segment of it, this is: Antofagasta-Copiapó, Copiapó-La Serena, La Serena-La Calera y La Calera-Santiago as seen in the above figure.

### Comments:

The CIENA equipment doesn't detect the interruption at the OTU-2 level in any of the cut made, this prove the switch over is transparent for the EVALSO optical network.

To "see" the interruption an extended ping was run from the next L3 equipment attached to the CIENA in Antofagasta and Santiago. The ping result was an interruption of 36 seconds each time.

## 5 ANNEX1: Hardware configuration by node

### 5.1 Paranal

Group Id	Description	Q	S/N
	CN4200 Chassis	1	50176
CN-M3-FLEX-F	CN-M3-FLEX-F-FLEXIPORT MULTISERVICE MODULE W/3 SFP PORTS;INTEG CPU,COMPACT FLASH MEM/CONF BACKUP	1	M5968989
F10E-A90-TN	F10E-A90-TN - AGG MOD;UNPROT; OTU2 ENH FEC NTWK;ITU 100 GHZ TUNABLE DWDM;DIST:95KM,DISP:90KM;XFP REQ	1	M5818383
OAV-0S-U-C	OAV Optical Amplifier	1	M5992933
CN4200-FDF-H-EW	CN4200-FDF-H-EW -CN4200,FRONT EXH,FULL D&C SLOT. INCL HIGH SPEED FANS,FILTER. REQ PWR,ALM,BLKS	1	M6000891
	Chassis para Compensador	1	NO SERIADO
CN 2110-CHS	CN 2110 CHASSIS WITH MOUNTING KIT	1	M5971607
CN-PSM-DC400	CN4200, CN-PSM-AC600T	2	M5685553 - M5685591
CN 4200-MNT-19-ETSI	CN 4200-MNT-19-ETSI - 19 INCH / ETSI MOUNTING BRACKET	1	NO SERIADO
CN-ALM-STD	CN-ALM-STD - Alarm Mod - Standard with Critical, Major, Minor LED indicators	1	M5844212
CN-FULL-BLK	CN-FULL-BLK - BLANK CARD FOR FULL LENGTH SLOTS	2	NO SERIADO
OPT-LX	OPT-LX - Optical Plug-in: 1310nm 1000BASE-LX pluggable optical transceiver (up to 10km) Medium Reach	2	PGB20SG - PGB20SH
OPT-nn	CWDM 1471nm to 1611nm, 100km ETHP, FCHP, STM-4/16	1	PHB18TT
	ATTENUATOR	2	NO SERIADO
S/W Media R6.2	SW (MEDIA), CN4200, R6.2	1	NO SERIADO

### 5.2 Antofagasta

Group Id	Description	Q	S/N
	CN4200RS-CTL, 17-SLOT CONTROLLER SHELF, 16 FULL / 0 HALF SLOTS, CN 4200RS	1	M5762519
F10E-A90-TN	F10E-A90-TN - AGG MOD;UNPROT; OTU2 ENH FEC NTWK;ITU 100 GHZ TUNABLE DWDM;DIST:95KM,DISP:90KM;XFP REQ	2	M5757802 - M5897260
CN-G10	CN-G10, L2 ETHERNET SWITCH MODULE W/10 SFP PORTS (10/100/1000 ETH, 1 OTU1), CONTROLLER CAPABLE W/CF	1	M6000039
	KIT, PDU-80, ETSI CABINET, FRONT POWER, CN 4200XC	1	NO SERIADO
CN 2110-CHS	CN 2110 CHASSIS WITH MOUNTING KIT	1	M5960121
	Attenuator	2	NO SERIADO
	MAN-NC, NODE CONTROLLER, CN4200	1	M5931548
	INSTALLATION KIT - FAN MODULES, ETSI 300MM DEEP RACK/CABINET ASSEMBLIES, CN 4200RS	1	NO SERIADO
	INSTALLATION KIT - SHELF, ETSI 300MM DEEP X 600MM WIDE RACKS/CABINETS, CN 4200RS	1	NO SERIADO

	INSTALLATION KIT, POWER HARNESS, ETSI 300MM X 600MM APPLICATIONS, CN 4200 RS	1	NO SERIADO
	INSTALLATION KIT, GENERIC CABINET HARDWARE, ETSI CABINET APPLICATIONS, CN 4200 RS	1	NO SERIADO
	KIT, PDU-80, ETSI CABINET, FRONT POWER, CN 4200XC	1	NO SERIADO
	INSTALLATION KIT, POWER ADAPTER, CN4200RS	3	NO SERIADO
OAV-0S-U-C	OAV Optical Amplifier	1	M5992937
OPT-LX	OPT-LX - Optical Plug-in: 1310nm 1000BASE-LX pluggable optical transceiver (up to 10km) Medium Reach	7	PG71JTM - PGS5V7T - PGS5V7U - PGS5V7V - PGS5V7W - PGS5V7X - PGS5V7Y
	Chassis para Compensador	1	NO SERIADO

### 5.3 Santiago (at TELEFONICA PoP)

Group Id	Description	Q	S/N
	CN4200RS-CTL, 17-SLOT CONTROLLER SHELF, 16 FULL / 0 HALF SLOTS, CN 4200RS	1	M5879139
F10E-A90-TN	F10E-A90-TN - AGG MOD;UNPROT; OTU2 ENH FEC NTWK;ITU 100 GHZ TUNABLE DWDM;DIST:95KM,DISP:90KM;XFP REQ	3	M5818491 - M5826391 - M5859389
	MAN-NC, NODE CONTROLLER, CN4200	1	M5858900
	INSTALLATION KIT - FAN MODULES, ETSI 300MM DEEP RACK/CABINET ASSEMBLIES, CN 4200RS	1	NO SERIADO
	INSTALLATION KIT - SHELF, ETSI 300MM DEEP X 600MM WIDE RACKS/CABINETS, CN 4200RS	1	NO SERIADO
	INSTALLATION KIT, POWER HARNESS, ETSI 300MM X 600MM APPLICATIONS, CN 4200 RS	1	NO SERIADO
	INSTALLATION KIT, GENERIC CABINET HARDWARE, ETSI CABINET APPLICATIONS, CN 4200 RS	1	NO SERIADO
	KIT, PDU-80, ETSI CABINET, FRONT POWER ENTRY, CN 4200XC	1	NO SERIADO
	INSTALLATION KIT, POWER ADAPTER MODULE, CN4200RS	4	M5859723 - M5834045 - M5834064 - M5898998
166-0082-150	RECTIFIER, 3RU SHELF, 2.50KW SYSTEM, CN4200	1	M5979931
CN-FULL-BLK	CN-FULL-BLK - BLANK CARD FOR FULL LENGTH SLOTS	1 3	NO SERIADO
Node License R6.2	LWOS, CN 4200, NODE LICENSE RTU, R6.2	1	

### 5.4 ESO Vitacura

Group Id	Description	Q	S/N
	CN4200 chassis	1	50178
CN-M3-FLEX-F	CN-M3-FLEX-F-FLEXIPORT MULTISERVICE MODULE W/3 SFP PORTS;INTEG CPU,COMPACT FLASH MEM/CONF BACKUP	1	M5968978
F10E-A90-TN	F10E-A90-TN - AGG MOD;UNPROT; OTU2 ENH FEC NTWK;ITU 100 GHZ TUNABLE DWDM;DIST:95KM,DISP:90KM;XFP REQ	2	M5897264 - M5859314
CN4200-FDF-H-EW	CN4200-FDF-H-EW -CN4200,FRONT EXH,FULL D&C SLOT. INCL HIGH SPEED FANS,FILTER. REQ PWR,ALM,BLKS	1	M6000893
CN-PSM-AC450T	CN-PSM-AC450T -450W AC POWER SUPPLY MODULE, 115/220VAC -SUPPORTS UP TO A FULLY LOADED CN 4200 SYSTEM	2	M5685562-M5685544



CN 4200-MNT-19-ETSI	CN 4200-MNT-19-ETSI - 19 INCH / ETSI MOUNTING BRACKET	1	NO SERIADO
CN-ALM-STD	CN-ALM-STD - Alarm Mod - Standard with Critical, Major, Minor LED indicators	1	M5844221
CN-FULL-BLK	CN-FULL-BLK - BLANK CARD FOR FULL LENGTH SLOTS	1	NO SERIADO
OPT-LX	OPT-LX - Optical Plug-in: 1310nm 1000BASE-LX pluggable optical transceiver (up to 10km) Medium Reach	3	PGE3KD6 - PGE3KCL - PGE3KD1
Node License R6.2	LWOS, CN 4200, NODE LICENSE RTU, R6.2	1	NO SERIADO

## 5.5 REUNA Santiago

Group Id	Description	Q	S/N
	CN4200 chassis	1	50180
CN-M3-FLEX-F	CN-M3-FLEX-F-FLEXIPOINT MULTISERVICE MODULE W/3 SFP PORTS;INTEG CPU,COMPACT FLASH MEM/CONF BACKUP	1	M5968966
F10E-A90-TN	F10E-A90-TN - AGG MOD;UNPROT; OTU2 ENH FEC NTWK;ITU 100 GHZ TUNABLE DWDM;DIST:95KM,DISP:90KM;XFP REQ	2	M5897309 - M5826392
CN4200-FDF-H-EW	CN4200-FDF-H-EW -CN4200,FRONT EXH,FULL D&C SLOT. INCL HIGH SPEED FANS,FILTER. REQ PWR,ALM,BLKS	1	M6000894
CN-PSM-AC450T	CN-PSM-AC450T -450W AC POWER SUPPLY MODULE, 115/220VAC -SUPPORTS UP TO A FULLY LOADED CN 4200 SYSTEM	2	M5685563-M5685560
CN 4200-MNT-19-ETSI	CN 4200-MNT-19-ETSI - 19 INCH / ETSI MOUNTING BRACKET	1	NO SERIADO
CN-ALM-STD	CN-ALM-STD - Alarm Mod - Standard with Critical, Major, Minor LED indicators	1	M5844223
CN-FULL-BLK	CN-FULL-BLK - BLANK CARD FOR FULL LENGTH SLOTS	1	NO SERIADO
OPT-LX	OPT-LX - Optical Plug-in: 1310nm 1000BASE-LX pluggable optical transceiver (up to 10km) Medium Reach	5	PFR124H - PGE3KDD - PGE3KB2 - PGE3KCE - PGE3KCH
Node License R6.2	LWOS, CN 4200, NODE LICENSE RTU, R6.2	8	NO SERIADO